

*J 13/2/23.*

**Table 1: Jointly funded projects with cost pressures and impacted by the Infrastructure Review**

Investment Name	Indicative Total Budget at June 2023 \$'m	Revised Indicative Total Cost \$'m	Additional Australian Government funding provided as part of the MYEFO (if any)	Category
Beams Road (Carseldine and Fitzgibbon), upgrade rail level crossing	209.3	235.0	\$6.24 million (less than the \$26 million requested)	Under construction (including early works)
Beenleigh Connection Road and City Road (Beenleigh), upgrade intersection	11.0	14.0	Nil	planning / pre-construction
Beerburum to Nambour Rail Upgrade (Stage 1)	550.8	1,004.2	Nil	Under construction (including early works)
Boundary Road (Coopers Plains), upgrade rail level crossing funding commitment	352.5	399.0	\$46.5 million	planning / pre-construction
Bruce Highway (Brisbane - Gympie), Dohles Rocks Road to Anzac Avenue upgrade funding commitment	250.0	280.0	Nil	planning / pre-construction
Bruce Highway (Brisbane - Gympie), Gateway Motorway to Dohles Rocks Road upgrade funding commitment	948.0	1,930.0	Nil	planning / pre-construction
Bruce Highway (Cooroy to Curra) Section D, construction	1,000.0	1,131.6	Nil	Under construction (including early works)
Bruce Highway (Ingham - Innisfail), Gairloch Floodway, improve safety	40.0	48.0	Nil	planning / pre-construction
Bruce Highway, Cairns Southern Access Corridor (Stage 5), Foster Road, upgrade intersection	225.0	550.0	Nil	planning / pre-construction
Caboolture - Bribie Island Road, Hickey Road to King Johns Creek, upgrade	36.4	52.7	Nil	planning / pre-construction
Caboolture - Bribie Island Road, upgrade program	39.3	48.2	\$8.9 million	planning / pre-construction
Cairns Southern Access Cycleway, construct cycleway	31.8	41.5	Nil	Under construction (including early works)
Centenary Bridge Upgrade	271.5	298.5	\$27.25 million	Under construction (including early works)
Cunningham Highway (Ipswich - Warwick), Tregony to Maryvale, improve safety	16.8	18.7	Nil	Under construction (including early works)
Gateway Motorway, Bracken Ridge to Pine River upgrade funding commitment	1,000.0	1,310.0	Nil	planning / pre-construction
Gore Highway (Millmerran - Goondiwindi), Wyaga Creek, upgrade floodway	46.7	52.4	Nil	Under construction (including early works)
Linkfield Road Overpass upgrade	131.4	157.0	Nil	planning / pre-construction
Logan and Gold Coast Faster Rail	2,598.2	5,750.0	\$1.75 billion	planning / pre-construction
Loganlea train station relocation	95.1	173.8	Nil	planning / pre-construction

Loganlea train station, upgrade park 'n' ride	30.0	96.2	Nil Australian Government proposes to cancel the project	planning / pre-construction
Mackay Port Access, Bruce Highway to Mackay - Slade Point Road, construct new two lane road	350.0	700.0	Nil	planning / pre-construction
Maryborough - Hervey Bay Road and Pialba - Burrum Heads Road, upgrade intersection	45.9	53.1	Nil	planning / pre-construction
Mount Lindesay Highway (Brisbane - Beaudesert), Johanna Street to South Street (Jimboomba), duplication	57.4	75.0	Nil	Under construction (including early works)
New England Highway (Yarraman - Toowoomba), Borneo Barracks (Cabarlah), construct turning lanes	5.0	7.5	Nil	planning / pre-construction
Pacific Motorway, Daisy Hill to Logan Motorway funding commitment	1,000.0	4,500.0	Nil	planning / pre-construction
Pacific Motorway, Varsity Lakes (Exit 85) to Tugun (Exit 95) upgrade	1,000.0	1,500.0	\$70 million (\$180 million less than what 50:50 funding of cost escalation would deliver)	Under construction (including early works)
Proserpine - Shute Harbour Road, Paluma Road to Valley Drive (Cannonvale), duplicate to four lanes	20.7	39.7	Nil	planning / pre-construction
Rockhampton - Yeppoon Road, Yeppoon Road upgrade	85.4	107.0	Nil	Under construction (including early works)
Rockhampton Ring Road	1,065.0	1,730.5	\$347.5 million (additional funds at 50:50 not 80:20)	Under construction (including early works)
Sunshine Motorway, Mooloolah River Interchange Upgrade (Stage 1)	320.0	743.6	Nil Australian Government proposes to cancel the project	planning / pre-construction
Torbanlea - Pialba Road, various locations, upgrade intersections and floodways	31.4	37.0	Nil	Under construction (including early works)
Walkerston Bypass	187.4	191.4	Nil	Under construction (including early works)
TOTAL	12052	23275.6		

Queensland Legislative Assembly

Number: 5724T160



13 FEB 2024

Tabled

By Leave

MP: Hon Mellish

Clerk's Signature: \_\_\_\_\_